



- 1. FINISHED 51 Ave SB-90 (46-49 St).** The final stretch of road work on 51 Ave with SB-90 completed on July 7th. Public Works re-mixed the gravel & oil on July 1st & 2nd. PW mixed the new oil & gravel on July 6th and packed the road from 47th-49th street to be ready for tack oil. The tack oil was sprayed the morning of July 6th. PW starting hauling back SB-90 material on July 7th for 51 Ave from 47-49 St, then graded and packed. The finished road looks really good!!! GOOD JOB Public Works!!!
- 2. DELAYED – Concrete Crushing.** It does not look like we will be able to afford to crush concrete in the fall due to extra sidewalk & road maintenance costs above the amount in the capital budget.
- 3. FINISHED - Hall Bathroom Renovations.** Contractor finished off the project. The washrooms look really good, it is bright and cheery. The automatic lights, taps and toilets will be very nice. We are going to have to measure the door openings to the bathrooms for wheel chair access. The entrances may need to be widened (not part of the project).
- 4. Holiday Trailer Notices.** We continue to issue notices for removal of trailers from Town streets and residents seem to be complying.
- 5. UPDATE - Sidewalk Replacement.** The contractor has moved to 50 St (curb & gutter from 51-52 Ave) & 52 Ave (sidewalk from 49-50 St). 47A St curb & gutter on the east side of the road from 47-50 Ave is completed. Then the last large section of sidewalk replacement to be done will be 46 Ave (south side sidewalk from Hwy 36 – 52 St). There will be some small sections for replacement at the end or later in the summer.

Please see attached CAO Action Tracker for council requests and for capital projects.

