



1. Two Hills Swimming Pool. All the tin on the swimming pool building has been removed. More areas of rotten wood have been exposed on other walls, not only the main load bearing wall for the roof. The water in the swimming pool has been drained. All utilities have been disconnected and removed. The building is ready to be demolished. Insurance will pay to remove the roof (starting on November 2nd), because the roof has to be removed to be able to take down the scaffolding. Then a local contractor is going to demolish and haul away the rest of the building. The town is going to get all the cement from the main wall and pool for future crushing.

See attached CAO Action Tracker and Capital Projects Tracker on the following pages for ongoing items and requests.

