

1. **Chronicle Building Demolition:** The samples have been tested and the results returned, as there is under 1% asbestos, we are able to demolish the building ourselves with certified haulers. Demolition plans are underway, OH&S will be notified as required and a date to be set soon.
2. **Water Meters:** We are still waiting to hear back about the software fix, once we have that system in place meter installs will begin.
3. **Hall HVAC System:** Concrete will be poured early July when the sidewalk contractor is here, ATCO and the electrician are ready for an early August install.
4. **Paving:** The paving crew will be in Two Hills on May 30th, weather dependent.
5. **Arena Kitchen:** Cabinets are complete and installed, there are a few minor things to do, but the cabinets are ready for use.

