

1. Roads / Sidewalks

- a) Complete SB90 road work on 49 Ave and 44 St
- b) Back fill and pack behind curb and gutter and sidewalk on 49 Ave and 44 St
- c) Remove old SB90 and haul to lagoon storage pile
- d) Grade and pack base for new SB90 on 50 Ave between 51 St and 52 St
- e) Haul grade and pack SB90 on 50 Ave
- f) Lower manholes to original level
- g) Locate and clean out catch basin on south side of 50 Ave
- h) Grade road back to new curb & gutter on 45 Ave

2. Water/Wastewater

- a) The town experienced no power failures since last report
- b) Continuing Covid 19 housekeeping protocols for water/wastewater facilities
- c) Lagoon levels monitored
- d) PH and ammonia samples taken for annual lagoon release
- e) Orientated new Vegreville operator on water/ wastewater and lagoon facilities
- f) Manhole checks
- g) Gel standard tests and pumphouse CL2 analyzer recalibration
- h) Replaced 2 faulty residential meters
- i) Installed residential meter as per request
- j) 52 Ave locates done
- k) Restored water service to several homes
- l) Continue monitoring south side water pressure
- m) Ordered 5/8 x 1/2 meters for inventory
- n) Water meter installation as per request
- o) Seasonal Bacti samples taken at Two Hills School and Mennonite school
- p) Cc valve repaired at arena
- q) Variable Frequency Drive (VFD) replaced at Reservoir pumphouse
- r) 2nd VFD rebooted at pumphouse – all drives fully operational
- s) Geleta park water lines winterized
- t) Checked 46 street Storm drain for unusual flow – continue to monitor

3. Other

- a) Remove and haul old sidewalk from arena
- b) New sidewalk completed at arena
- c) Remove old sidewalk from north side of 52 Ave between 50-51St
- d) Dig out top soil and back fill with screenings on 52 Ave
- e) Re-pile screened loam at Geleta Park
- f) Mow along highway both sides south of 47 Ave & 50 Ave
- g) Complete all service requests