

Roads / Sidewalks

- a) Grade industrial road
- b) Grade west end of 50th Ave
- c) Grade 45 Ave and locate main valves and manhole covers
- d) Fill large potholes
- e) Begin sweeping sand off roads

Water/Wastewater

- a) The town experienced no power disruptions since last report - all systems good
- f) 2 bacti samples failed to process within 24hrs - additional sample taken to ensure compliance
- g) Pumphouse and Lift station housekeeping
- h) Continue to monitor pressure and flow rates
- i) Sewer auger residential sanitary service
- j) Thaw commercial sanitary line
- k) Lift station generator test
- l) Service disconnects & reconnects as per admin requests
- m) New meter installed and Water service restored
- n) Seasonal Bacti samples taken at Golf course and G. O's before reopen
- o) Manhole checks through out town
- p) Expose and flush Centennial Hall manhole
- q) Gel standard tests of hand held cl2 analyzers
- r) Vac PRV vault
- s) Inspected 3 infiltration problem manholes with Top Shot manhole restoration to get quote on possible repairs

Other

- a) Finish replacing lids and welding brackets on garbage bins
- b) Replace stop sign with temporary one at 50th Ave & 50th St. It was knocked down and removed
- c) Repair 10-minute parking sign in front of the office
- d) Replace tailgate on tandem dump truck, Double "A" to paint
- e) Use track hoe to pull apart the snow pile on the east side of Centennial Hall
- f) Met with sidewalk contractor to check sidewalk replacements
- g) Complete all service requests

Note: Public Works continues to use Covid 19 Best Practices and Standard Procedures when dealing with the public and during property entry for the performance of Water / Wastewater duties.

